NAME OF WORK : Improvements to Roads and Drains at Virupakshapura, Bhudha Jyothi Layout Kodigenahalli , Maruthi Layout and Surrounding Areas in Ward No. 09, Vidyaranyapura

First and Final Bill

ABSTRACT

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Improvements to Roads and Drains at Virupakshapura, Bhudha Jyothi Layout Kodigenahalli , Maruthi Layout and Surrounding Areas in Ward No. 09, Vidyaranyapura

ABSTRACT

Item No	Description	Unit	Quantity	Rate	Amount
1	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts and lead I By Manual Means B Cement Concrete and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 1	Cum	0.00		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	Cum	0.00		
	Total Executed Quantity	Cum	0.00		
	Modified Schedule-B Quantity	Cum	0.00		
	Now to be paid Quantity	Cum	**0.00**	**0.00**	**0.00**
2	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts and lead (iii) Dismantling Stone Masonry B Rubble stone masonry in cement mortar.and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 1	Cum	0.00		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	Cum	0.00		
	Total Executed Quantity	Cum	0.00		
	Modified Schedule-B Quantity	Cum	0.00		
	Now to be paid Quantity	Cum	**0.00**	**0.00**	**0.00**
3	Removing and refixing stone slabs of drains and pointing in CM (1:3) and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 1	Sqm	1935.41		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	Sqm	-		
	Total Executed Quantity	Sqm	1935.41		
	Modified Schedule-B Quantity	Sqm	1965.11		
	Now to be paid Quantity	Sqm	**1935.41**	**113.53**	**219727.00**
4	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work. and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 1	Cum	2231.96		

CIVIL DEPT Sig..... Date..... BANGALORE

Contactor PMC Assistant Engineer Assistant executive Engineer

AEE (VRP) SD

Item No	Description	Unit	Quantity	Rate	Amount
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	Cum	-		
	Total Executed Quantity	Cum	2231.96		
	Modified Schedule-B Quantity	Cum	2231.96		
	Now to be paid Quantity	Cum	**2231.96**	**208.69**	**465789.00**
5	Providing granite slabs of selected quality roughly dressed having a size of 7.5cms thick and fixed in cement mortar (1:6) including fixing curing ete., completeand as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 1	Sqm	826.86		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	Sqm	-		
	Total Executed Quantity	Sqm	826.86		
	Modified Schedule-B Quantity	Sqm	826.86		
	Now to be paid Quantity	Sqm	**826.86**	**756.84**	**625802.00**
6	Providing granite slabs of selected quality roughly dressed havinf a size of 10 cms thick and fixed in cement mortar (1:6) including fixing curing ete., complete.and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 1	Sqm	417.70		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	Sqm	-		
	Total Executed Quantity	Sqm	417.70		
	Modified Schedule-B Quantity	Sqm	417.70		
	Now to be paid Quantity	Sqm	**417.70**	**986.05**	**411876.00**
7	Providing and laying in position plain cement concrete Mix 1:3:6 (M10) for levelling course for all works in foundation. Using 40 mm nominal size graded crushed coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. and as per the directions of the Engineer-in-charge of the work .Quantity upto125%				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 8	Cum	284.11		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	Cum	-		
	Total Executed Quantity	Cum	284.11		
	Tender Quantity	Cum	261.50		
	Now to be paid Quantity	Cum			
	Quantity upto125%	Cum	**284.11**	**6453.74**	**1833583.00**
8	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. M20 and as per the directions of the Engineer-in-charge of the work .Quantity upto125%				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 9	Cum	631.83		

CIVIL PRO Sig..... Date..... BANGALORE

Contactor PMC Assistant Engineer AEE (VPP) SD Assistant executive Engineer

Item No	Description	Unit	Quantity	Rate	Amount
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	Cum	-		
	Total Executed Quantity	Cum	631.83		
	Tender Quantity	Cum	580.56		
	Now to be paid Quantity	Cum			
	Quantity upto125%	Cum	**631.83**	**7370.19**	**4656682.00**
9	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications. and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 16	tonne	39.32		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	tonne	-		
	Total Executed Quantity	tonne	39.32		
	Tender Quantity	tonne	35.90		
	Now to be paid Quantity	tonne			
	Quantity upto125%	tonne	**39.32**	**115935.14**	**4558351.00**
10	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of all materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,copmplete. and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 17	Sqm	2657.40		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	Sqm	-		
	Total Executed Quantity	Sqm	2657.40		
	Tender Quantity	Sqm	2631.37		
	Now to be paid Quantity	Sqm			
	Quantity upto125%	Sqm	**2657.40**	**2383.74**	**6334558.00**
11	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete.and as per the directions of the Engineer-in-charge of the work .Quantity upto125%				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 29	Sqm	106.11		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	Sqm	-		
	Total Executed Quantity	Sqm	106.11		
	Tender Quantity	Sqm	88.68		
	Now to be paid Quantity	Sqm			
	Quantity upto125%	Sqm	**106.11**	**5526.36**	**586403.00**

CIVIL Pro Sig..... Date..... BANGALORE

Contactor PMC Assistant Engineer Assistant Executive Engineer

AEE (VRP) SD

Item No	Description	Unit	Quantity	Rate	Amount
12	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 29	Cum	115.96		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	Cum	-		
	Total Executed Quantity	Cum	115.96		
	Modified Schedule-B Quantity	Cum	115.96		
	Now to be paid Quantity	Cum	**115.96**	**6839.71**	**793132.00**
13	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x150x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications. and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 29	Sqm	2446.56		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	Sqm	-		
	Total Executed Quantity	Sqm	2446.56		
	Modified Schedule-B Quantity	Sqm	2446.56		
	Now to be paid Quantity	Sqm	**2446.56**	**1197.17**	**2928949.00**
14	Supplying and fixing M15 grade precast cement concrete 600 x 300 x 150 mm Kerb Stone for Roadway, Sidewalls and gutters fixed with CM 1:3 fixed and finsihed in line as per direction of Engineer in charge. and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 30	m	210.90		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	m	-		
	Total Executed Quantity	m	210.90		
	Modified Schedule-B Quantity	m	210.90		
	Now to be paid Quantity	m	**210.90**	**474.61**	**100096.00**
15	Painting Two Coats on New Concrete Surfaces Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concretesurfaces. and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 31	Sqm	73.82		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	Sqm	-		
	Total Executed Quantity	Sqm	73.82		
	Modified Schedule-B Quantity	Sqm	73.82		
	Now to be paid Quantity	Sqm	**73.82**	**95.37**	**7040.00**

CIVIL Pro Sig..... Date..... BANGALORE

Contactor PMC Assistant Engineer Assistant executive Engineer

AEE (VRP) SD

Item No	Description	Unit	Quantity	Rate	Amount
16	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work. In all kinds of soils upto 300 mm depth. and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 32	Cum	37.22		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	Cum	-		
	Total Executed Quantity	Cum	37.22		
	Modified Schedule-B Quantity	Cum	37.22		
	Now to be paid Quantity	Cum	**37.22**	**72.93**	**2715.00**
17	Scarifying the existing bituminous road surface to a depth of 50 mm and disposal of scarified material by Mechanical Means using Hydraulic excavator with in all lifts and lead MORTH Specification and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 32	Sqm	8600.97		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	Sqm	-		
	Total Executed Quantity	Sqm	8600.97		
	Tender Quantity	Sqm	7106.32		
	Now to be paid Quantity	Sqm			
	Quantity upto125%	Sqm	**8600.97**	**4.49**	**38619.00**
18	Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications. and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 32	Sqm	8600.97		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	Sqm	-		
	Total Executed Quantity	Sqm	8600.97		
	Tender Quantity	Sqm	7281.32		
	Now to be paid Quantity	Sqm			
	Quantity upto125%	Sqm	**8600.97**	**6.49**	**55821.00**
19	Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriageof mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 32	Cum	20.12		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	Cum	-		
	Total Executed Quantity	Cum	20.12		
	Modified Schedule-B Quantity	Cum	20.12		
	Now to be paid Quantity	Cum	**20.12**	**2633.33**	**52986.00**

CIVIL Pro Sig..... Date..... BANGALORE

Contactor PMC Assistant Engineer Assistant executive Engineer AEE (VRP) SD

Item No	Description	Unit	Quantity	Rate	Amount
20	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 32	Cum	1978.22		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	Cum	-		
	Total Executed Quantity	Cum	1978.22		
	Modified Schedule-B Quantity	Cum	1978.22		
	Now to be paid Quantity	Cum	**1978.22**	**2686.07**	**5313643.00**
21	Cleaning the existing WBM Road surface including removing of binding materials and other foreign matter with wire brushes and small picks sweeping with brooms or soft brushes and finally dusting with old gunny bags and bar or compressed air to receive bituminous treatment including cost of all materials, labhour, HOM of machineries complet and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 32	Sqm	0.00		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	Sqm	0.00		
	Total Executed Quantity	Sqm	0.00		
	Modified Schedule-B Quantity	Sqm	0.00		
	Now to be paid Quantity	Sqm	**0.00**	**0.00**	**0.00**
22	Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90 kg per m2 using mechanical means and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 33	Sqm	5636.99		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No 1	Sqm	2963.97		
	Total Executed Quantity	Sqm	8600.97		
	Modified Schedule-B Quantity	Sqm	8600.97		
	Now to be paid Quantity	Sqm	**8600.97**	**49.37**	**424630.00**
23	Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 4.5 per cent by weight of total mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per and as per the directions of the Engineer-in-charge of the work .	Cum			
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 33	Cum	281.85		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No 1	Cum	148.20		
	Total Executed Quantity	Cum	430.05		
	Modified Schedule-B Quantity	Cum	430.05		
	Now to be paid Quantity	Cum	**430.05**	**11095.46**	**4771584.00**

CIVIL Pro Sig..... Date..... BANGALORE

Contactor PMC Assistant Engineer Assistant Executive Engineer

AEE (WRP) SD

Item No	Description	Unit	Quantity	Rate	Amount
24	Cleaning the existing black topped surface with brooms,soft brushes and finally dusting with old gunny bags and/or compressed air to receive bituminous treatment including cost of all materials,labhour, HOM of machineries complete as per specifications.and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 33	Sqm	0.00		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No 1	Sqm	0.00		
	Total Executed Quantity	Sqm	0.00		
	Modified Schedule-B Quantity	Sqm	0.00		
	Now to be paid Quantity	Sqm	**0.00**	**0.00**	**0.00**
25	Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.25 kg/m2 on the prepared bituminous surface cleaned with mechanical broom MORTH Specification and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 33	Sqm	5636.99		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No 1	Sqm	2963.97		
	Total Executed Quantity	Sqm	8600.97		
	Modified Schedule-B Quantity	Sqm	8600.97		
	Now to be paid Quantity	Sqm	**8600.97**	**16.83**	**144755.00**
26	Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 percent of mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade,level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 33	Cum	225.48		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No 1	Cum	118.56		
	Total Executed Quantity	Cum	344.04		
	Modified Schedule-B Quantity	Cum	344.04		
	Now to be paid Quantity	Cum	**344.04**	**12937.78**	**4451096.00**
27	Road Marking with Hot Applied Thermoplastic Compound with Reflectorising Glass Beads on Bituminous Surface Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads @ 250 g/ m2 area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35:2015.The finished surface to be level, uniform and free from streaks and holes. and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 36	Sqm	190.10		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No 3	Sqm	103.96		
	Total Executed Quantity	Sqm	294.06		
	Modified Schedule-B Quantity	Sqm	294.06		
	Now to be paid Quantity	Sqm	**294.06**	**536.32**	**157711.00**

CIVIL Pro Sig..... Date..... BANGALORE

Contactor PMC Assistant Engineer Assistant executive Engineer

AEE (VRP) SD

Item No	Description	Unit	Quantity	Rate	Amount
28	Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 m3 in volume and stock piling at designated locations and disposal of dismantled materials and stacking serviceable and unserviceable materials separatelyand as per the directions of the Engineer-in-charge of the work . Quantity upto125%				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 38	Cum	74.43		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	Cum	-		
	Total Executed Quantity	Cum	74.43		
	Tender Quantity	Cum	66.56		
	Now to be paid Quantity	Cum			
	Quantity upto125%	Cum	**74.43**	**473.48**	**35244.00**
29	Construction of dry lean cement concrete Sub- base over a prepared sub-grade with coarse and fine aggregate conforming to IS: 383, the size of coarse aggregate not exceeding 25 mm,aggregate cement ratio not to exceed 15:1, aggregate gradation after blending to be as per table 600-1, cement content not to be less than 150 kg/ m3 , optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver with electronic sensor, compacting with 8-10 t vibratory roller, finishing and curing. and as per the directions of the Engineer-in-charge of the work .Quantity upto125%				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 39	Cum	55.83		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	Cum	-		
	Total Executed Quantity	Cum	55.83		
	Tender Quantity	Cum	49.92		
	Now to be paid Quantity	Cum			
	Quantity upto125%	Cum	**55.83**	**4707.91**	**262825.00**
30	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0.2 cum capacity and appropriate weigh batcher using approved mix design, laid in approved fixed side formwork (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the formwork as per drawing), spreading the concrete with shovels, rakes, compacted using needle, screed and plate vibrators and finished in continuous operation including construction joints, , primer, sealant , curing of concrete slabs for 14- days, and water finishing to lines and grade as per drawing and technical specification clause 1501 with all lead, lifts, loading & unloading charges, cost and conveyance of all materials, labour, equipments etc., complete MORTH Specification No.1501 . as per the directions of the Engineer-in-charge of the work. Quantity upto125%				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No	Cum	-		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No 4	Cum	55.83		
	Total Executed Quantity	Cum	55.83		
	Tender Quantity	Cum	49.92		

Sig.....
Date.....

Contactor PMC Assistant Engineer Assistant executive Engineer

AEE (VRP) SD

Item No	Description	Unit	Quantity	Rate	Amount
	Now to be paid Quantity	Cum			
	Quantity upto125%	Cum	**55.83**	**7671.11**	**428249.00**
31	Cutting transverse contraction joints 3 to 4 mm wide and depth 60mm in concrete slab using concrete cutting machine with diamond studded saw within 48 hours of casting of bay / slab etc. complete including subsequent widening of the groove 8 to 10 mm. wide at top having depth of 15 mm. as directed by Engineer incharge. and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No	m	-		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No 5	m	82.32		
	Total Executed Quantity	m	82.32		
	Modified Schedule-B Quantity	m	82.32		
	Now to be paid Quantity	m	**82.32**	**78.54**	**6466.00**
32	Providing to contraction joints polysuphide sealent (Pouring grade) confirming to BS : 5212 - 1989 into sawed groove widened at top for sealent reservoir of specified size and shape as per detailed drawing including fixing Polyethylene foam backer rod of required diameter (approx. 25% larger than the initial 3 mm.to 4 mm. joint) overlaid with bond breaking tape as per detailed drawing. Item includes cleaning the joints with water jet / air compressor and allowing joint to become thoroughly dry before sealent is applied and applying primer. (A) Contraction and longitudinal joints (15 mm. deep x 8mm.wide). and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No	m	-		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No 5	m	82.32		
	Total Executed Quantity	m	82.32		
	Modified Schedule-B Quantity	m	82.32		
	Now to be paid Quantity	m	**82.32**	**185.13**	**15240.00**
33	Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum. and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 39	Cum	2343.61		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	Cum	-		
	Total Executed Quantity	Cum	2343.61		
	Modified Schedule-B Quantity	Cum	2343.61		
	Now to be paid Quantity	Cum	**2343.61**	**83.03**	**194591.00**
34	Cost of Haulage Excluding Loading and Unloading Taking output 18 t load and lead 10 km = 180 t.km and as per the directions of the Engineer-in-charge of the work .				
	Vidyaranyapura Sub division EMB Book No .01 Measurement Sheet Pg No 39	t.Km	2999.83		
	Kodigehalli Subdivision EMB Book No .02 Measurement Sheet Pg No	t.Km	-		
	Total Executed Quantity	t.Km	2999.83		
	Modified Schedule-B Quantity	t.Km	2999.83		
	Now to be paid Quantity	t.Km	**2999.83**	**117.81**	**353410.00**
				Sub Total	**40231573.00**
				GST @18%	**7241684.00**
				TOTAL AMOUNT	**47473257.00**

CIVIL Pro Sig..... Date..... BANGALORE

Contactor PMC Assistant Engineer Assistant executive Engineer

AEE (MRP) SD